

PROGRESS REPORT – JULY 31, 2020
Silver Ridge Subdivision Pavement Rehabilitation
Contractor: Zito Construction

Work Completed (July 27, 2020 – July 31, 2020):

- Base Repairs as needed
- Place & Test HMA Wearing Course
- Miscellaneous site maintenance & cleanup
- Remove Large Machinery from Site

Anticipated Work (August 3, 2020 – August 7, 2020):

- General site review
 - Curb Repair as Directed
 - Miscellaneous site maintenance & cleanup
 - Remove remaining Temporary Work Signage and Safety Items
-

Work Completed (July 20, 2020 – July 25, 2020):

- Roadway Aggregate Base Preparation & Grading
- Base Undercutting as needed
- Curb Repair as Directed
- Base Course testing
- Place & Test HMA Leveling Course
- Manhole Cover Adjustments

Work Completed (July 13, 2020 – July 18, 2020):

- Roadway Underdrain Installation
- Roadway Aggregate Base Placement, Preparation & Grading
- Base Undercutting
- Preparation for HMA Leveling Course

Work Completed (July 7, 2020 – July 11, 2020):

- Pavement Removal (Silverwood Drive , Silverwood Ct., Split Rail Drive, Amberwood)
- Roadway Underdrain Installation (Silverwood Drive , Silverwood Ct., Split Rail Drive, Amberwood)
- Roadway Aggregate Base Placement, Preparation & Grading (Silverwood Drive , Silverwood Ct., Split Rail Drive, Amberwood)
- Base Undercutting as needed

Work Completed (June 29, 2020 – July 2, 2020):

- Continue Roadway Underdrain Installation
- Continue Roadway Aggregate Base Placement, Preparation & Grading
- Base Undercutting as needed
- Place Leveling Course of HMA in Cul-de-sacs

Work Completed (June 22, 2020 – June 27, 2020):

- Roadway Underdrain Installation
- Roadway Aggregate Base Placement, Preparation & Grading

Work Completed (June 15, 2020 – June 20, 2020):

- Roadway HMA Pavement Removals
- Roadway Underdrain Installation
- Roadway Aggregate Base Placement & Grading

Work Completed (June 8, 2020 – June 13, 2020):

- Roadway HMA Pavement Removals
- Roadway Underdrain

Work Completed (June 1, 2020 – June 7, 2020):

- Concrete Removals (Curbs and Driveway Approaches)
- Drainage Structure and Curb work
- Concrete Curb & Gutter, and Concrete Drives Placed

Work Completed (May 25, 2020 – May 31, 2020):

- Mobilization of Equipment
- Concrete Removals (Curbs and Driveway Approaches)

Work Completed (May 18, 2020 – May 24, 2020):

- Advance Warning Signage delivered and positioned
- Safety Devices (Barrels, Barricades) delivered
- Mobilization of Equipment (Partial)